

Activity ID	Resp	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	2019							2019						
								March	April	May	June	July	August	September	October	March	April	May	June	July	August
Mt Rock ES Renovation Phase 2								Aug-12-19, Mt Rock ES Renovation Phase 2													
Milestones								Aug-12-19, Milestones													
General Project Milestones								Aug-12-19, General Project Milestones													
M1000	GC	Notice To Proceed	0	0	Mar-12-19		21	▶ Notice To Proceed													
M1030	Owner	PSA Testing Complete	0	0		May-10-19*	71	◆ PSA Testing Complete													
M1010	Owner	Schools Out For Summer	0	0		Jun-06-19*	0	◆ Schools Out For Summer													
M1020	GC	Project Completion	0	0		Aug-12-19	4	◆ Project Completion													
Procurement								Jul-01-19, Procurement													
Wall Panels & Soffit								Jul-01-19, Wall Panels & Soffit													
P1000	GC	Walls Panels & Soffit	80	80	Mar-12-19	Jul-01-19	28	▶ Walls Panels & Soffit													
Sitework								Jul-18-19, Sitework													
General Mobilization & Start Up								Jul-01-19, General Mobilization & Start Up													
S1010	Owner	Owner Order & Procure Receiving Tank	80	80	Mar-12-19	Jul-01-19	21	▶ Owner Order & Procure Receiving Tank													
S1000	GC	Mobilize Site - Trailers, Fencing, Temp Sanitary	6	6	Mar-22-19	Mar-29-19	35	▶ Mobilize Site - Trailers, Fencing, Temp Sanitary													
Utilities & Finishes								Jul-18-19, Utilities & Finishes													
S2000	EC	Temporary Generator Service	5	5	Jun-06-19	Jun-12-19	22	▶ Temporary Generator Service													
S2070	GC	Survey & Layout	1	1	Jun-06-19	Jun-06-19	37	▶ Survey & Layout													
S2080	GC	Install E&S	1	1	Jun-07-19	Jun-07-19	37	▶ Install E&S													
S2010	EC	Generator Pad	5	5	Jun-13-19	Jun-19-19	22	▶ Generator Pad													
S2170	GC	Remove Existing Concrete Slab/Apron - Main Entrance	3	3	Jun-17-19	Jun-19-19	38	▶ Remove Existing Concrete Slab/Apron - Main Entrance													
S2020	EC	Generator Ductbank	5	5	Jun-20-19	Jun-26-19	22	▶ Generator Ductbank													
S2180	GC	Prep Apron	3	3	Jun-20-19	Jun-24-19	38	▶ Prep Apron													
S2190	GC	Pour Apron	1	1	Jun-25-19	Jun-25-19	38	▶ Pour Apron													
S2030	EC	Set Generator	2	2	Jun-27-19	Jun-28-19	22	▶ Set Generator													
S2040	EC	Remove Secondary Ductbank	3	3	Jul-01-19	Jul-03-19	22	▶ Remove Secondary Ductbank													
S2090	GC	Demo Existing Sewage Lift Station	3	3	Jul-02-19	Jul-04-19	21	▶ Demo Existing Sewage Lift Station													
S2050	EC	New (14) Conduit Secondary Ductbank	5	5	Jul-04-19	Jul-10-19	22	▶ New (14) Conduit Secondary Ductbank													
S2100	GC	Demo 3" Delivery Line	3	3	Jul-05-19	Jul-09-19	21	▶ Demo 3" Delivery Line													
S2120	GC	Install New Proposed Pump Station	2	2	Jul-05-19	Jul-08-19	29	▶ Install New Proposed Pump Station													
S2110	GC	Demo Sewage Receiving Tank & Pad	2	2	Jul-10-19	Jul-11-19	21	▶ Demo Sewage Receiving Tank & Pad													
S2130	GC	Install 3" DICL Delivery Line	3	3	Jul-10-19	Jul-12-19	25	▶ Install 3" DICL Delivery Line													
S2060	EC	New Generator Feeders	5	5	Jul-11-19	Jul-17-19	22	▶ New Generator Feeders													
S2150	GC	Install New Frost Wall & Pad For Receiving Tank	2	2	Jul-12-19	Jul-15-19	21	▶ Install New Frost Wall & Pad For Receiving Tank													
S2140	GC	Install New Owner Supplied Receiving Tank	1	1	Jul-16-19	Jul-16-19	23	▶ Install New Owner Supplied Receiving Tank													
S2160	GC	Regrade, Spread Topsoil & Seed	3	3	Jul-16-19	Jul-18-19	21	▶ Regrade, Spread Topsoil & Seed													

▶ Actual Work ◆ Milestone
▶ Remaining Work ▶ Summary
▶ Critical Remaining Work

Activity ID	Resp	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	2019											
								March	April	May	June	July	August	September	October				
DAO Area								<div style="text-align: right;">Jul-09-19, DAO Area</div>											
Demolition								<div style="text-align: right;">Apr-05-19, Demolition</div>											
D1000	GC	Selective Demo ***Start After Owner Turns Over Space***	5	5	Apr-01-19	Apr-05-19	35	<div style="text-align: right;">Selective Demo ***Start After Owner Turns Over Space***</div>											
D1010	GC	Demo Opening For New OH Door	3	3	Apr-03-19	Apr-05-19	81	<div style="text-align: right;">Demo Opening For New OH Door</div>											
Rough In's & Finishes								<div style="text-align: right;">Jul-09-19, Rough In's & Finishes</div>											
R1000	GC	Install Lintels, Patch & Repair Masonry	3	3	Apr-08-19	Apr-10-19	92	<div style="text-align: right;">Install Lintels, Patch & Repair Masonry</div>											
R1010	GC	Install Framing Establish R.O. For New Windows	4	4	Apr-08-19	Apr-11-19	81	<div style="text-align: right;">Install Framing Establish R.O. For New Windows</div>											
R1020	GC	Hang Drywall	1	1	Apr-12-19	Apr-12-19	90	<div style="text-align: right;">Hang Drywall</div>											
R1030	GC	Install Exterior Gypsum	1	1	Apr-12-19	Apr-12-19	81	<div style="text-align: right;">Install Exterior Gypsum</div>											
R1040	GC	Install Z-Furring, Insulation & Hat Track	3	3	Apr-15-19	Apr-17-19	81	<div style="text-align: right;">Install Z-Furring, Insulation & Hat Track</div>											
R1050	GC	Install Pre Finished Panels & Soffit	1	1	Jul-02-19	Jul-02-19	28	<div style="text-align: right;">Install Pre Finished Panels & Soffit</div>											
R1060	GC	Install Aluminum Windows	2	2	Jul-03-19	Jul-04-19	31	<div style="text-align: right;">Install Aluminum Windows</div>											
R1070	GC	Install OH Door	1	1	Jul-03-19	Jul-03-19	28	<div style="text-align: right;">Install OH Door</div>											
R1080	GC	Miscellaneous Patching & Painting	3	3	Jul-04-19	Jul-08-19	28	<div style="text-align: right;">Miscellaneous Patching & Painting</div>											
R1090	GC	Final Cleaning	1	1	Jul-09-19	Jul-09-19	28	<div style="text-align: right;">Final Cleaning</div>											
LGI Conversion To Library								<div style="text-align: right;">Jul-16-19, LGI Conversion To Library</div>											
Demolition								<div style="text-align: right;">May-08-19, Demolition</div>											
D2030	Owner	Owner Turn Over Space	0	0		Apr-23-19*	0	<div style="text-align: right;">Owner Turn Over Space</div>											
D2000	GC	Selective Demo - Carpet, Ceilings, Stair Railings, Etc.	6	6	Apr-24-19	May-01-19	23	<div style="text-align: right;">Selective Demo - Carpet, Ceilings, Stair Railings, Etc.</div>											
D2010	EC	Electric Demo	4	4	Apr-24-19	Apr-29-19	23	<div style="text-align: right;">Electric Demo</div>											
D2020	EC	Saw Cutting & Patching	7	7	Apr-30-19	May-08-19	23	<div style="text-align: right;">Saw Cutting & Patching</div>											
Rough In's & Finishes								<div style="text-align: right;">Jul-16-19, Rough In's & Finishes</div>											
R2120	EC	Conduit R.I.	10	10	May-09-19	May-22-19	23	<div style="text-align: right;">Conduit R.I.</div>											
R2000	GC	Prep Floor For Geo Foam	2	2	May-23-19	May-24-19	23	<div style="text-align: right;">Prep Floor For Geo Foam</div>											
R2010	GC	Install Geo Foam	5	5	May-27-19	May-31-19	23	<div style="text-align: right;">Install Geo Foam</div>											
R2020	GC	Stone SOG	2	2	Jun-03-19	Jun-04-19	23	<div style="text-align: right;">Stone SOG</div>											
R2030	GC	Prep SOG	2	2	Jun-05-19	Jun-06-19	23	<div style="text-align: right;">Prep SOG</div>											
R2040	GC	Pour SOG	2	2	Jun-07-19	Jun-10-19	23	<div style="text-align: right;">Pour SOG</div>											
R2050	GC	Infill Existing Openings w/CMU	4	4	Jun-11-19	Jun-14-19	23	<div style="text-align: right;">Infill Existing Openings w/CMU</div>											
R2130	EC	Pull Wire	5	5	Jun-11-19	Jun-17-19	41	<div style="text-align: right;">Pull Wire</div>											
R2060	GC	Prime & Finish Paint	5	5	Jun-17-19	Jun-21-19	23	<div style="text-align: right;">Prime & Finish Paint</div>											
R2140	EC	Devices	3	3	Jun-18-19	Jun-20-19	41	<div style="text-align: right;">Devices</div>											
R2070	GC	Install Ceiling Grid	2	2	Jun-24-19	Jun-25-19	23	<div style="text-align: right;">Install Ceiling Grid</div>											
R2090	GC	Install General Equipment & Casework	6	6	Jun-26-19	Jul-03-19	23	<div style="text-align: right;">Install General Equipment & Casework</div>											
R2150	EC	Fixtures	2	2	Jun-26-19	Jun-27-19	34	<div style="text-align: right;">Fixtures</div>											

█ Actual Work ◆ Milestone
█ Remaining Work ▬ Summary
█ Critical Remaining Work

Activity ID	Resp	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	Month																																	
								March 2019				April 2019				May 2019				June 2019				July 2019				August 2019				September 2019				October 2019					
								10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27
R2080	GC	Drop Tile	2	2	Jun-28-19	Jul-01-19	34																																		
R2100	GC	Intall QCT Flooring	4	4	Jul-04-19	Jul-09-19	23																																		
R2160	GC	Hang & Hardware Doors	3	3	Jul-10-19	Jul-12-19	23																																		
R2110	GC	Final Cleaning	2	2	Jul-15-19	Jul-16-19	23																																		
Cafeteria																																									
Demolition																																									
D3000	GC	Install Temporary Protections & Partitions	3	3	May-06-19	May-08-19	12																																		
D3040	Owner	Owner Turn Over Space	0	0		May-06-19*	0																																		
D3010	GC	Selective Demo - Walls, Ceilings, Floors, Etc.	10	10	May-09-19	May-22-19	12																																		
D3030	EC	Electric Demo	3	3	May-09-19	May-13-19	31																																		
D3050	PC	Plumbing Demo	6	6	May-23-19	May-30-19	56																																		
D3060	MC	HVAC Demo	6	6	May-23-19	May-30-19	22																																		
D3020	GC	Sawcut & Demo Slabs	3	3	May-24-19	May-28-19	12																																		
Rough In's & Finishes																																									
R3170	EC	Conduit R.I.	5	5	May-14-19	May-20-19	32																																		
R3180	EC	Pull Wire	5	5	May-21-19	May-27-19	32																																		
R3000	GC	Layout	1	1	May-23-19	May-23-19	12																																		
R3010	GC	Prep & Pour Footers	4	4	May-29-19	Jun-03-19	12																																		
R3280	MC	Piping R.I.	2	2	May-31-19	Jun-03-19	24																																		
R3300	MC	Ductwork	4	4	May-31-19	Jun-05-19	22																																		
R3020	GC	Prep & Pour Lower Slab @ Walkin Cooler/Freezer	2	2	Jun-04-19	Jun-05-19	13																																		
R3210	PC	Cutting & Patching	5	5	Jun-04-19	Jun-10-19	12																																		
R3220	PC	Underslab R.I.	5	5	Jun-04-19	Jun-10-19	12																																		
R3290	MC	Install Equipment	2	2	Jun-04-19	Jun-05-19	25																																		
R3030	GC	Set New HMF	2	2	Jun-06-19	Jun-07-19	13																																		
R3310	MC	Insulation	3	3	Jun-06-19	Jun-10-19	22																																		
R3320	MC	Roof Work	2	2	Jun-06-19	Jun-07-19	46																																		
R3040	GC	Install New CMU Walls	5	5	Jun-10-19	Jun-14-19	13																																		
R3230	PC	AG DWV R.I.	5	5	Jun-11-19	Jun-17-19	44																																		
R3240	PC	Domestic Water R.I.	7	7	Jun-11-19	Jun-19-19	12																																		
R3050	GC	Install Walkin Cooler/Freezer	3	3	Jun-17-19	Jun-19-19	36																																		
R3070	GC	Prime & Paint Walls	5	5	Jun-17-19	Jun-21-19	13																																		
R3060	GC	Prep & Pour Upper Slab	2	2	Jun-20-19	Jun-21-19	36																																		
R3250	PC	Plumbing Insulation	3	3	Jun-20-19	Jun-24-19	12																																		
R3190	EC	Devices	2	2	Jun-24-19	Jun-25-19	34																																		

Actual Work
 Remaining Work
 Critical Remaining Work
 Milestone
 Summary

Activity ID	Resp	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	March 2019							April 2019							May 2019							June 2019							July 2019							August 2019							September 2019							October 2019						
								10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27																						
Demolition																																																															
D5000	Owner	Existing Smartboard & Projector Removed By Owner	5	5	Jun-06-19	Jun-12-19	4																																																								
D5010	GC	Selective Demo - Visual Display, Casework	8	8	Jun-13-19	Jun-24-19	4																																																								
D5020	EC	Electric Demo	2	2	Jun-13-19	Jun-14-19	23																																																								
D5030	PC	Plumbing Demo	3	3	Jun-25-19	Jun-27-19	8																																																								
Rough In's & Finishes																																																															
R5060	EC	Conduit R.I.	10	10	Jun-17-19	Jun-28-19	23																																																								
R5000	GC	Patch & Repair Disturbed Areas	8	8	Jun-25-19	Jul-04-19	4																																																								
R5100	PC	Cutting & Patching	2	2	Jun-28-19	Jul-01-19	8																																																								
R5070	EC	Wire	5	5	Jul-01-19	Jul-05-19	23																																																								
R5110	PC	Underslab R.I.	1	1	Jul-02-19	Jul-02-19	8																																																								
R5120	PC	AG DWV R.I.	2	2	Jul-03-19	Jul-04-19	8																																																								
R5010	GC	Prime & Finish Paint	15	15	Jul-05-19	Jul-25-19	4																																																								
R5130	PC	Domestic Water R.I.	2	2	Jul-05-19	Jul-08-19	8																																																								
R5140	PC	Plumbing Insulation	1	1	Jul-09-19	Jul-09-19	8																																																								
R5020	GC	Install General Equipment & Casework	12	12	Jul-16-19	Jul-31-19	4																																																								
R5030	GC	Install Visual Display	7	7	Jul-26-19	Aug-05-19	9																																																								
R5080	EC	Devices	5	5	Jul-26-19	Aug-01-19	9																																																								
R5090	GC	Folding Partition - Rm 175	2	2	Jul-26-19	Jul-29-19	12																																																								
R5040	GC	Patch & Repair Flooring	6	6	Aug-01-19	Aug-08-19	4																																																								
R5150	PC	Install Plumbing Fixtures	4	4	Aug-01-19	Aug-06-19	5																																																								
R5160	PC	Test, Adjust & Balance - Plumbing	1	1	Aug-07-19	Aug-07-19	5																																																								
R5050	GC	Final Cleaning	2	2	Aug-09-19	Aug-12-19	4																																																								
Toilet 131																																																															
Demolition																																																															
D6000	GC	Selective Demo	2	2	Jun-06-19	Jun-07-19	36																																																								
D6010	EC	Electric Demo	2	2	Jun-06-19	Jun-07-19	36																																																								
D6020	PC	Plumbing Demo	2	2	Jun-10-19	Jun-11-19	37																																																								
Rough In's & Finishes																																																															
R6000	GC	Patch & Repair Disturbed Areas	4	4	Jun-10-19	Jun-13-19	41																																																								
R6040	EC	Conduit R.I.	5	5	Jun-10-19	Jun-14-19	36																																																								
R6080	PC	Cutting & Patching	3	3	Jun-12-19	Jun-14-19	37																																																								
R6090	PC	Underslab R.I.	1	1	Jun-14-19	Jun-14-19	37																																																								
R6050	EC	Pull Wire	5	5	Jun-17-19	Jun-21-19	36																																																								
R6100	PC	AG DWV R.I.	1	1	Jun-17-19	Jun-17-19	37																																																								

Actual Work Milestone
 Remaining Work Summary
 Critical Remaining Work

Activity ID	Resp	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	March 2019			April 2019				May 2019				June 2019				July 2019				August 2019				September 2019				October 2019						
								10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27
R6110	PC	Domestic Water R.I.	1	1	Jun-18-19	Jun-18-19	37																																		
R6120	PC	Insulation	1	1	Jun-19-19	Jun-19-19	42																																		
R6130	PC	Install Fixtures	1	1	Jun-19-19	Jun-19-19	37																																		
R6010	GC	Install New Partitions	2	2	Jun-20-19	Jun-21-19	37																																		
R6020	GC	Install Toilet Room Accessories	1	1	Jun-24-19	Jun-24-19	37																																		
R6060	EC	Devices	2	2	Jun-24-19	Jun-25-19	36																																		
R6070	EC	Fixtures	2	2	Jun-24-19	Jun-25-19	36																																		
R6030	GC	Final Cleaning	2	2	Jun-26-19	Jun-27-19	36																																		
Boiler & Gear Room																																									
Demolition																																									
D7000	EC	Generator	3	3	Jun-06-19	Jun-10-19	14																																		
D7010	EC	4000Amp Gear	5	5	Jun-11-19	Jun-17-19	14																																		
D7020	EC	Sawcut & Patching	10	10	Jun-18-19	Jul-01-19	14																																		
Rough In's & Finishes																																									
R7000	EC	Overhead Feeder Conduit	10	10	Jul-02-19	Jul-15-19	14																																		
R7020	EC	Install New Gear Pad	3	3	Jul-02-19	Jul-04-19	21																																		
R7030	EC	Install New Switchgear	10	10	Jul-05-19	Jul-18-19	21																																		
R7010	EC	Feeder Wire	5	5	Jul-16-19	Jul-22-19	14																																		
R7040	EC	Pull New Secondary Wire & Terminate	5	5	Jul-23-19	Jul-29-19	14																																		

Actual Work ◆ Milestone
 Remaining Work ▼ Summary
 Critical Remaining Work