

BUILDING & PROPERTY COMMITTEE AGENDA

- 1. Track/Field Site Walk Thru (optional @ 1730 w/ Rick Gilliam)
- 2. Presentations / Agenda (@ 1800)
 - a. Newville Projects Update Chris Barnett, CRA
 - b. Projects Funding Update Vonda Kelso & Rick Kerr
- 3. First Capital Engineering Update
- 4. Director Updates
 - a. Pool
 - b. NV Floors
 - c. MS Roof
 - d. Track & Field
 - e. Track Bleachers
 - f. Dectron Compressor
 - g. Fire Alarm Issues
- 5. . Other

20 helos in one neighborhood all in hovers hoisting people out. Over and over. Pretty wild





Agenda



- 1. Track/Field Site Walk Thru (optional @ 1730) w/ Rick Gilliam
- 2. Presentations / Agenda (@ 1800)
 - Newville Projects Update Crabtree, Rohrbaugh & Associates Architects Chris Barnett
 - Projects Funding Update Rick Kerr
 - First Capital Engineering Update Updated figures on LERTA options.
 - Director Updates

Pool

NV Floors

MS Roof

Track & Field

Track Bleachers

Dectron Compressor

Fire Alarm Issues

3. Other



Newville Projects Update


Chris Barnett, CRA

BIG SPRING SCHOOL DISTRICT

_					
ш	Newville Elementary				
			AREA	COST	SUBTOTAL
1	Hazardous Materials Abatement (Summer 2017)		15,500	\$5.00	\$77,500
2	Renovation			\$127.00	\$4,165,650
3	New Construction			\$182.00	\$2,038,400
4	Sitework				\$245,500
			Subtotal Const	ruction Costs	\$6,527,050
		Estimating contingency/escalation			\$130,541
		Construction Testing & Inspections		\$65,271	
		Construction Contingency		\$261,082	
			Constructi	on Cost Total	\$6,983,944
		A/E Design Fees		\$453,956	
			Fixed Furnitur	re/Equipment	\$349,197
			Total F	roject Costs	\$7,787,097

	Middle School			
_		AREA	COST	SUBTOTAL
1	Exterior Courtyard Renovation			\$326,665
		Subtotal Consti		\$326,665
		Estimating contingen		\$6,533
		Construction Testing 8		\$3,267
	-		Contingency	\$13,067
			on Cost Total	\$349,532
			E Design Fees	\$22,720
		Total P	roject Costs	\$372,251
2	Replace Wood Gymnasium Floor		\$26.00	\$193,700
		Subtotal Consti		\$193,700
		Estimating contingen		\$3,874
		Construction Testing		\$1,937
			Contingency	\$7,748
			on Cost Total	\$207,259
			E Design Fees	\$13,472
		Total P	roject Costs	\$220,731
3	Relocate MDF			
ĺ	HVAC construction		\$50.00	\$88,000
		Subtotal Consti	ruction Costs	\$88,000
	cancel this by adding DAG	estimating contingen	cy/escalation	\$1,760
		Construction Testing	& Inspections	\$880
	on no generator	Construction	Contingency	\$3,520
			on Cost Total	\$94,160
			E Design Fees	\$6,120
		Total P	roject Costs	\$100,280
	E			
4	Emergency Generator New 350 KW generator		Lump	\$250,000
	110 H 330 KW Scriciator		comp	\$250,000
		Subtotal Constr	ruction Costs	\$250,000
		Estimating contingen		\$5,000
		Construction Testing 8		\$2,500
			Contingency	\$10,000
			on Cost Total	\$267,500
			E Design Fees	\$17,388
		Total P	roject Costs	\$284,888
5	Stadium site improvements			
-	Replace macadam, restripe parking lot, address stormwater	r 36,980	\$10.00	\$369,800
	Widen dog path	900	\$28.00	\$25,200
	Convert portion of cinder track to macadam path	7,680	\$10.00	\$76,800
	add DAO drainage fix		\$10.00	\$471,800
	add brio drainage fix			
		Subtotal Constr		\$471,800
		Estimating contingen		\$9,436
		Construction Testing 8		\$4,718
			Contingency	\$18,872
			on Cost Total	\$504,826
			E Design Fees	\$32,814
		T-4 15		
		Total P	roject Costs	\$537,640
		Total P	,	\$537,640 \$9,302,887




















PROPOSED FRONT FLEVATION



PROPOSED REAR ELEVATION





B204

- 70" SMART TV -NIC OR EC

TALL

pes

TEACHER WARDROBE

36"H LOW MOBILE -

OPEN SHELVING

TEACHER'S STATION -NIC

6'X4

32'W CUBBIE WIDDORS & WALL CABINETS ABOVE (4 PER UNIT)

PROVIDE BLOCKING

MARKER BOARD

2ND POWER/DATA

LOCATION -BY EC

TALL MOBILE -

KINDERGARTEN

B143

634 MARKER

PROVIDE BLOCKING

DESK & CHAIR -NIC

2ND POWER/DATA — LOCATION -BY EC

LOW MOBILE -

32"W CUBBIES W/DOORS

8 WALL CABINETS ABOVE (4 PER UNIT)

-(28) STUDENTS

TEACHER'S STATION -NIC

OPEN SHELVING

CLASSROOM B205

4'X4 TACK BOARD

8'X4 MARKER BOARD

4'X4 TACK BOARD

LOW MOBILE OPEN STOR

Big Spring School District Shaping The Future, One Student At A Time

B144

TELEPHONE -BY EC

TEACHER

600

TALL

4'X4 MARKER BOARD

4'X4 MARKER BOARD


MECH.

B145


≡

Е

70" SMART TV -NIC




LARGE GROUP



SPECIAL EDUCATION
CLASSROOOM





/	/	/	/	/	/	/	/	/	/	/	/	/ /	/ /	,	/	/	/
1	1	WALK-IN REFRIGERATOR	120		1.4		FF									LIGHTS, ALARM & DOOR HTRS.	"AFCC
18	1	BLOWER COL	120	1		1,8467	rr			ro.						INTERCONN. W/ #IB. BY FSEC	COLDZONE
18	3	CONDENSING LINT	208	3		n. harat	rr									0-404A REFEROGRANT/ 9,800 BTU/Ne @ 20 157, 90" F, AMM/DVT	COLDZONE
2	- 1	MALK-IN FREEZER	120	1	1.4		FF									LTS, ALARM, DOOR HTRS, & PRV	"AFCC
CONT.			120		1.4		00							\neg		HEATER THRE - CO WID. WITH MILE-M	
2A	2	BLOWER COL	208	1.		1.2544	FF			FD				\neg		INTERCORN, W/ #28, BY FSEC	COLDZONE
CONT.			208	1		II.JAWF	FF										
19	1	CONDENSING LINIT	208	3		33.Taye	FF									R-edea REPROFRANT/ IT.900 BTs/fv 9 -20 S0T, 95 F, MRSSNT	COLDZONE
3	35	SHLVNG															NTERMETRO
4	2	DUNNAGE RACK															NTERMETRO
5	3	UTLITY CART														2 SHOF	CAMBRO
6	.1	WALL SHELF															FASRICATED
7	3	HAND SINK (A.D.A.)						1/2"	1/2"		1.1/2*		\neg	\neg			ADVANCE
8	1	PREPARATION TABLE W/ SINKS	2)120		1.4		CO.9	1/2"	1/2"	FS						CO's ON WALL	FABRICATED
9	2	WORK TABLE															FABRICATED
10	3	CAN OPENER															FDLUND
11	1	HAND SINK						1/2"	1/2"		1 1/2*					WRIST BLADES	ADVANCE
12	2	RACK														ANGLE-TYPE	NEW YOU
13	- 1	CONVECTION OVEN (DOUBLE DOOK)	2)1.20	1		7,9490	CAC's					3/4"			144	PLUC INTO CO'S ON WALL	SOUTHBOXC
36	- 3	CONVECTION STEAMER	120			SAMP	C&C	1/2"		FS		3/4"		\neg	84	PLUG INTO CO ON WALL	MARKET FORCE
15	1	TWO BURNER RANGE W/ SPREADER	120	1	1.4		00					1"			04	REAR DAS CONNECTION CO On WALL	SOUTHEDIG
16	- 1	VENTUATOR W/ HEAT SENSOR	120	1	1.0		FF.									EXH. 1,995 CFW, SUP. 1,596 CFW	CADDY
CONT.			120	1	1.4		FF									HEAT SENSOR CONTROL	
17	1	FIRE SUPPRESSION SYSTEM	120	1	1.4		IT									FOR #15	ANSUL.
15		NOT USED															
13	- 1	MICROWAVE DVEN	120	1		2.746	C&C									PLUC INTO CO DN FLOOR STAN.	PANASONIC
20	3	WORK TABLE	120		1.4		00									CO ON FLOOR STANCHON	FABRICATED
21	- 1	HOT FOOD HOLDING CABINET (PASS THRU)	120	1		2500	C&C						\neg	\neg		PLUC INTO CO DFC - 15 PAN	VULCAN
22	- 3	REFRIGERATOR (PASS-THRU)	120	1		15.7kWP	Cac									PLUG INTO CO OFC	VICTORY
23	1	S/S ANOLE															FABRICATED
24	- 1	MUK CABINET	120			1/3	CAC			FO						PLUG INTO CO ON WALL	CONTINENTAL.
25	1	SERVING COUNTER	20/208	3	17.0		FF	1/2"		FD.						ORGUIT BREAKER PANEL BOX	FABRICATED
76	- 1	FROST TOP UNIT	120			6.7kg0	CAC			#25						PLUG INTO CO ON #25	HA*00
27	-1	CASHERING SYSTEM (N.L.C.)	120	1.	1.4		060									PLUG INTO CO ON #25	by owner.
26	- 1	ICE CREAM CABINET (N.L.C.)	120	1		<.3xwf	C&C			FD						PLUC INTO CO ON #25	BY VENDOR
20	1	CONDIMENT COUNTER															FABRICATED
30		NOT USED															
31	1	FLATMARE CHUTE W/ SLEEVE															FABRICATED
52	.1	SOAK SIAK								FD							ADVANCE
3.3	1	SOLED DISH TABLE															FABRICATED
34	-1	SCRAPPER W/ DISPOSER	208	3.		22146	FF	3/4"	3/4"		2,						SALVAJOR
35	. 3	HOSE REEL W/ COLTROL PANEL						1/2"		#34							FISHER
36	1	DOLWARDER W/ GOOSER HEATER & BLOKE SPICE	2)120	1	1.4		CO's	1/2"		FS						CO's ON WALL	HOBART
CONT.			208	3		55,440	FF									EXHAUST 600 C°M	
CONT.			206	3		83.0 140 1	FF.		1971991								
CONE			208	3		34.1967	TT										
37	.1	CLEAN DISH TABLE/SCULLERY SINK						2): /2*	2)1/2"	FS							FABRICATED
38	2.	POT & FAN BACK															NTERMETRO
39	1	EYEWASH/FACEWASH STATION						1/2"	1/2"	FD	1.1/2"					INDINVISIATO MINNO VALVO SY ESCO.	SRADLEY
40	- 1	MASHOR (NU.C.)	120	1		15AMP	C&C	3/4"	3/4	FD	2"					WATER WASTE DEVICE, BY P.C.	BY OWNER
41	3	DRYER (N.I.C.)	120	1		10AMP	CáC					1/2"			22.5	C DK. EIK. TO EXTENDE OF BLDG. BY F.C.	BY OWNER
42	2	WALL CASINET															FABRICATED
43	- 1	LANTOR'S SINK (N.L.C.)									3"						BY P.C.
44.	.1	HOSE FAJORT (N.C.)						1/2"	1/2"								BY P.C.
45	2	DISH DOLLY															INTERMETRO

EOUIPMENT LIST



	Newville E.S. Add's & Reno			3						2	8		-0000					0000						0.00		3			0900	
de	Proposed Schedule 9-5-17		2017						2018							31														
		STATUS	AP	R	MAY	JUN	E JI	ULY	AUG	SEP	т	ост	NOV	DEC	JA	N	FEB	MAR	RA	PR	MAY	JUN	NE .	JULY	AUG	SE	PT (ост	NOV	DEC
Sch	ematic Design	COMPLETE		8	T	9					8		-0.9			9		9		- 0				6.3			-83		-63	
			Ц	_			┸						100	ш	Ц				┸	ш	ш	Ц	4	0	ш	Ц		ш	- 0	ш
Desi	gn Development	75%										1																		
	Continue developing design						\perp						000		\perp												100			
	Finalize educational program																										100			
	CRA room interior workshops w/faculty & staff												000		\Box															
	Review preliminary LDP w/municipality																													
	verify budget & schedule (coordinate w/financial advisor)																													
	Board approval of Plancon parts D & E - 8/21/17	*											-00										T						7	
	SPECIAL TV	1				**					Τ		100										Τ	1					79	
Con	struction Documents											30, 00		10 00					П	П		П	Т						300	П
	Complete drawings and specifications	i e	П		\top		Т			П									1	П			7			T				
	Receive all required municipal approvals		П		\top		Т			П							\top		Т	П			7			П		П		
	Final sign-offs of interior rooms layouts		П	7	\top		T		\vdash	T	т				\mathbf{T}	1	+		1	П	т	Ħ	7	_	H	11	7	\top		
	Board approval of Plancon part F - 11/20/17		Н	1	\top		1	т	\vdash	${}^{+}$	+				\mathbf{T}	1		\vdash	1	П	\top		_		\vdash	\mathbf{T}	1	\top	-	
	Advertisement for Bids - 11/27/17		Н	7	\top	\vdash	+	т	\vdash	11	+	т			$oldsymbol{ au}$	1	+	\vdash	1	т	т	†	7	_	\vdash	17	1	\neg	\neg	
	The state of the s		\vdash	-	+		+		\vdash	11	Ŧ				\mathbf{H}	_		\vdash	+	Н	\vdash		1		\vdash	1		\top		
Bido	ling		Н	T	\top	\top	1	П	\vdash	\mathbf{T}	+	\blacksquare						\Box	1	П		П	T	1	\vdash	\boldsymbol{T}	_	т		†
	Out to bid - 12/18/17		Н	1	+		+		\vdash	\mathbf{T}	+	\blacksquare	\vdash			т		\vdash	1	Н	\vdash		_			\mathbf{H}	1	\top		
H	CRA to submit Plancon part F to PDE		Н	1	-	\vdash	+	П	\vdash	${}^{+}$	+	-				+		\vdash	+	Н	-	\vdash	_		\vdash	\mathbf{T}	+	$\overline{}$		1
	Plancon part F review with PDE (TBD)		Н	1	+		+		\vdash	\mathbf{T}	+	\pm				_	+	\vdash	╈	Н	\vdash	\mathbf{H}	7		\vdash	\mathbf{T}	_	+		
	Pre-bid conference (TBD)		Н		-		1		\vdash	\mathbf{T}	+	\vdash					+		+	Н	\vdash	\Box	_		\vdash	\mathbf{H}		$\boldsymbol{\top}$		
	Receive bids - 1/30/18		\vdash	+	+	H	+	+	\vdash	+	+	+		\vdash			+	\vdash	+	+	+	\vdash	+	+	\vdash	+	\pm	+		+
	Board approval of Part F (att. 'C') & Part G - 2/5/18		\vdash	+	+	\vdash	+		\vdash	1	+	+		\vdash			1		+	+	\vdash	1	+		\vdash	+	\pm	+		+
-	Notice of Intent to Award is issued - 2/6/18		\vdash	+	+	\vdash	+	\vdash	\vdash	1	+	+	\vdash	\vdash	1			\vdash	+	+	\vdash	⇈	+	_	\vdash	+	+	+	\vdash	+
il —	Pre-construction conference (TBD)		\vdash	+	+	\vdash	+	+	\vdash	1	+	+		+	1			+	+	Н	\vdash	1	+	-	\vdash	+	\pm	+		+
	Tre-construction conference (TDD)		Н	+	+		+	+	\vdash	1	+	+		+	1	-	S		+	Н	+	1	+		\vdash	+	-	+	-	+
Con	struction		H	+	+	\vdash	十	\vdash	\vdash	++	+	+		++	┿	+		_	_	_	_	_	_		_	+	+	\dashv	-	+
COII	Notice to Proceed is issued - est. 2/19/18	•	\vdash	+	-	0	+	+	+	+	+	+		+	+	+			T				_	1			-	+	0.0	+
		ž.	\vdash	-	+	Н	+	+	+	1	+	+		+	┰	+	8 8		-				-			+	+	+	-	+
3	Multi-Purpose, Kitchen and Classrooms Additions	3	\vdash	+	+	-	-	\vdash	\vdash	+	+	+		\vdash	₽	-		30 (0					+			\vdash	_	+	(0 0)	+
70	Existing Building Renovations		\vdash	-	+		+		\vdash	1	+	+		\vdash	₩	+	+	+	+	\blacksquare	+						+	+		+
87			\vdash	-	+		+		\vdash	+	+	+	0.0	+	₽	-	+		+	+	+	₩	+	00 10-	\vdash	+		+	(1)	+
2			45		MAY	11151		L V	ALIC	CET	-	OCT	NOT	DEC	+ +	N.	FER	24.6	٠.	DD	MAN	1175	100	11111 32	ALLO	65	DT.	OCT	NOV	DEC
2		ž.	AΡ	ĸ	WAY	JUN	E J				11	UCI	NOV	DEC	JA	IN.	ER	MAI	\ A	PK	MAY	سعد	32.00		AUG	5E	-11	UCI	NOV	DEC
		2						2	201	7												2	201	8						
_		2010																												



w	ville E.S.	ESTIMAT	TE .	\$	7.78 Million	Sec	tember 5, 201
_	tions & Renovations	ESTIMA	-	1 0	7.75 Million	Sep	tensber 5, 201
auli	none a renovations						
	Cost Estimate is based on historical average yearly in					ay flucuate	
base	ed on higher than projected inflation, contractor particip	pation durin	g bidding, and mate	erial av	railability.		
ST E	SCALATION SET AT:	DESIGN P	ERIOD		7 MONTHS		
1.	.0% PER YEAR	CONSTRU	CTION PERIOD		6.5 MONTHS		
0.0	98% PER MONTH	CONSTRU	CTION MID POINT		10.25 MONTHS		
ADE	EA SUMMARY			-	50% WK 0435004		
Exis	sting Building Renovation		25,545				
	v Construction al Building Area		12,335		PDE 20% Rule		#REF!
	Iding Demolition Area (Building SF)		37,000	SF	Incl. Area Alts.		4.83%
	DEMOLITION COST	\$/SF		7			
	SELECTIVE DEMOLITION	\$1.55	\$ 39,595	5			
	GENERAL BUILDING DEMOLITION	\$0.00	\$				
	SUBTOTAL	\$1.55	\$ 39,595	7			
	RENOVATION COST	\$/SF					
	GENERAL CONSTRUCTION HVAC CONSTRUCTION	\$56.45 \$35.00					
	PLUMBING CONSTRUCTION	\$6.00					
	FIRE PROTECTION	#04.00	\$ -				
	ELECTRICAL / DATA CONSTRUCTION SUBTOTAL	\$31.00 \$128.45					
	Constitution of the Consti			=			
	NEW CONSTRUCTION COST GENERAL CONSTRUCTION	\$/SF \$102.00	\$ 1,258,170	v .			
	HVAC CONSTRUCTION	\$34.00	\$ 419,390)			
	PLUMBING CONSTRUCTION	\$12.00					
	ELECTRICAL / DATA CONSTRUCTION SUBTOTAL	\$34.00 \$182		2			
	airen arren		2,200,000				
	SITE WORK GENERAL SITE WORK	LS	\$ 176,000				
	REPAIR/REPLACE SIDEWALK & CURBING	LS	\$ 72,700				
	REPAIR/REPLACE PARKING & DRIVES	LS	\$ 125,875	5			
	RELOCATE PLAYGROUND	LS	\$ 22,400)			
	SANITARY SEWER LATERAL & MANHOLE	LS	\$ 12,200				
	SUBTOTAL		\$ 409,175	5			
	EQUIPMENT AND FURNITURE IN GC BID			1			
	FOOD SERVICE EQUIPMENT	LS	\$ 259,400	0			
	SUBTOTAL		\$ 259,400	0			
	CURTATU CTRUCTURE CO.						
	SUBTOTAL STRUCTURE COST - BASE BI	U	\$ 6,234,395				
	ESCALATION FACTORS						
	REGIONAL CONSTRUCTION FACTOR	100%					
	ESCALATION TO MID POINT ESTIMATING CONTINGENCY	0.85%	\$ 53,252 \$ 75,32				
	SUBTOTAL ESCALATION FACTORS	2.06%					
	SUBTOTAL ADJUSTED STRUCTURE COS		\$ 6,364,935				
				100			
	SUBTOTAL STRUCTURE COST - BASE BI	D				\$	6,364,93
	SUBTOTAL STRUCTURE COST - WITH AL	TERNATE	S				
	CONSTRUCTION RELATED SOFT COSTS - BA	SE BID		-			
	CONSTRUCTION RELATED SOFT COSTS - BA	AGE BID	\$ 261,080	7			
	CONSTRUCTION TESTING & INSPECTION		\$ 65,270)			
	REGULATORY AGENCY FEES		\$ 20,000)			
	CONSTRUCTION MANAGER FEES		\$.	-			
	OCIP		3				
	SUBTOTAL CONSTR. SOFT COSTS	0.00%	\$ 346,350	7			

STIMATE K



NEWVILLE ELEMENTARY BOND ISSUE 2018:

•	NEWVILLE ELEMENTARY SCHOOL ADDITIONS & RENOVATIONS	\$7,787,097
•	EXTERIOR COURTYARD RENOVATIONS AT MIDDLE SCHOOL	\$372,251

- A. CORRECT GRADING/DRAINAGE
- B. REPLACE EIFS & WINDOWS
- C. REPLACE MEMBRANE FASCIA

•	EMERGENCY GENERATOR AT MIDDLE SCHOOL	\$284,888
•	SITE IMPROVEMENTS AT ATHLETIC STADIUM	\$537,640
•	DRAINAGE IMPROVEMENTS AT DISTRICT ADMINISTRATION OFFICE	TBD

	Newville Elementary							
		AREA COST	SUBTOTAL					
	Hazardous Materials Abatement (Summer 2017)	15,500 \$5.00	\$77,500					
	Renovation	\$127.00	\$4,165,650					
	New Construction	\$182.00	\$2,038,400					
	Sitework							
		Subtotal Construction Costs	\$6,527,050					
		Estimating contingency/escalation	\$130,541					
		Construction Testing & Inspections	\$65,271					
		Construction Contingency	\$261,082					
	·	Construction Cost Total	\$6,983,944					
		A/E Design Fees	\$453,956					
		Fixed Furniture/Equipment	\$349,197					
		Total Project Costs	\$7,787,097					
	Middle School							
-	Wildle Sciloti	AREA COST	SUBTOTAL					
1	Exterior Courtyard Renovation	Atten	\$326,665					
ž	The state of the s	Subtotal Construction Costs	\$326,665					
		Estimating contingency/escalation	\$6,533					
		Construction Testing & Inspections	\$3,267					
		Construction Contingency	\$13,067					
		Construction Cost Total	\$349,532					
		A/E Design Fees	\$22,720					
		Total Project Costs	\$372,251					
	Replace Wood Gymnasium Floor	\$26.00	\$193,700					
2								
2	Replace Wood Gymnasidiii Floor	Subtotal Construction Costs	\$193,700					
2	COMPLETED	Subtotal Construction Costs Est. contingency/escalation	\$193,700 \$3,874					
2								

Total Project Costs \$220,731

HVAC construction		\$50.00	\$88,000
	Subtotal Const	ruction Costs	\$88,000
CANCEL THIS BY ADDING DAO		ncy/escalation	\$1,760
ON M.S. GENERATOR	Testing	& Inspections	\$880
	Construction	n Contingency	\$3,520
	Constructi	on Cost Total	\$94,160
		E Design Fees	\$6,120
	Total I	Project Costs	\$100,280
Emergency Generator			
New 350 KW generator		Lump	\$250,000
			\$250,000
	Subtotal Const	ruction Costs	\$250,000
	Estimating continger		\$5,000
	Construction Testing		\$2,500
		n Contingency	\$10,000
	Constructi	on Cost Total	\$267,500
	A/	E Design Fees	\$17,388
	Total F	Project Costs	\$284,888
Site Improvments			
Replace macadam, restripe parking lot, address stormwater at stadium	36,980	\$10.00	\$369,800
Widen dog path a stadium	900	\$28.00	\$25,200
Convert portion of cinder track to macadam path at stadium	7,680	\$10.00	\$76,800
ADDRESS DRAINAGE AT DISTRICT ADMINISTRATION OFFICE			TBD
		\$10.00	\$471,800
	Subtotal Const		\$471,800
	Estimating continger		\$9,436
	Construction Testing		\$4,718
		n Contingency	\$18,872
		on Cost Total	\$504,826
	A/	E Design Fees	\$32,814





MOUNT ROCK ELEMENTARY BOND ISSUE 2022:

4. LOOK AT TRANSLUCENT PANELS

5. LOOK AT SEWER CONNECTION TO STREET6. LOOK AT EXISTING MUSIC ROOM SPACE

10. MASONRY AND SEALANT INSPECTION AND REPAIRS

7. COMPLETE AN ADA AUDIT & DEVELOP LIST OF PRIORITZED RECOMMENDATIONS 8. ONGOING REPAIR/REPLACEMENT OF INTERIOR FINISHES AND CASEWORK AS REQUIRED

A. INSTALL NEW ROOFTOP UNIT FOR LOCKER ROOM AREA:	COMPLETED	
B. REPLACE CARPET IN LIBRARY:	25.000	
C. PARKING LOTS – RECONFIGURE, EXPAND, PAVING:	COMPLETED	
D. REMOVE TIERED FLOOR IN LGI & DIVIDE INTO CLASSROOMS:	\$250,000	.
E. NEW ROOF:	\$1,350,000	
F. REMOVE ASBESTOS FLOOR TILE & REPLACE WITH VCT:	\$300,000	
G. REPLACE WINDOWS:	\$400,000	7)
H. ADDITIONAL STORAGE IN GYM:	\$10,000	
I. ADDITIONAL STORAGE AT OFFICE AREA:	\$10,000]
J. ADDITION CONSIDERATIONS:	TBD	
1 ADDRESS HANDIS ADDED DATE OF ATTENDED ANGE		
ADDRESS HANDICAPPED RAMP AT ENTRANCE PENALED RECEIPED ROOFS AT LYDRANGE		
2. REMOVED PITCHED ROOFS AT LIBRARY		٥
3 LOOK AT SERVING LINES		

9. CONSIDER ALTERNATIVES TO ADDRESS PROGRAM-RELATED ISSUES AS IDENTIFIED IN FACILITY SUMMARY



TBD

MOUNT ROCK ELEMENTARY BOND ISSUE 2022 (CONT'D.):

A. PARKING LOTS – REPAIR ASPHALT SETTLEMENT: \$14,000
B. BRICK REPOINTING / REPLACING: \$635,000
C. RENOVATE AUDITORIUM, CONSTRUCT STUDENT STORE: \$2,179,811
D. LGI ROOM RENOVATION / UPGRADE: \$50,000
E. INSTALL ACT, RE-WORK DUCTWORK IN CLASSROOMS, LIGHTING UPGRADE: \$450,000
F. REPLACE HEAT PUMPS (INSTALLED 2005, 10-15 YR. LIFE): \$100,000

G. REMOVE CARPET & INSTALL VCT IN ROOMS 400, 514 & 520, ISS, & MUSIC:

I. ADDITION CONSIDERATIONS: TBD

- 1. REPLACE BOILER ROOM DOORS / LOUVERS.
- 2. ADDRESS SAFETY CONCERN AT GRADE ABOVE WITH FENCE/RAILING
- 3. COMPLETE AN ADA AUDIT & DEVELOP LIST OF PRIORITIZED RECOMMENDATIONS
- 4. PROGRAM RENOVATIONS TO EXISTING LIBRARY
- 5. ONGOING REPAIR / REPLACEMENT OF INTERIOR FINISHES AS REQUIRED.
- 6. PROVIDE NEW FURNITURE TO ALLOW FOR IMPROVED STUDENT COLLABORATION & PROJECT-BASED LEARNING
- 7. PROVIDE ADDITIONAL EXTERIOR PARKING LOT LIGHTING





\$25,000

MOUNT ROCK ELEMENTARY BOND ISSUE 2022 (CONT'D.):

• RENOVATIONS TO OAK FLAT ELEMENTARY SCHOOL..... TBD

A. RE-PAVE PARKING LOT, RE-DESIGN BUS PARKING & PARENT PICK-UP:

COMPLETED COMPLETED

B. MASONRY & SEALANT INSPECTION AN REPAIRS

COMIL

C. ADDITION CONSIDERATIONS:

TBD

- 1. PROVIDE ADA ACCESSIBLE COMPLIANT INDOOR DOOR HARDWARE
- 2. PROVIDE ADA COMPLIANT INTERIOR ROOM IDENTIFICATION AND DIRETIONAL SIGNAGE
- 3. COMPLETE AN ADA AUDIT AND DEVELOP LIST OF PRIORITIZED RECOMMENDATIONS
- 4. ONGOING REPAIR / REPLACEMENT OF INTERIOR FINISHES AS REQUIRED
- 5. CONSIDER ALTERNATIVES TO ADDRESS PROGRAM-RELATED ISSUES AS IDENTIFIED IN FACILITY SUMMARY
- 6. LOOK AT EXTERIOR DOORS (NOT FUNCTIONING PROPERLY)
- 7. LOOK AT CASEWORK FOR POTENTIAL K-3 FACILITY





MOUNT ROCK ELEMENTARY BOND ISSUE 2022 (CONT'D.):

RENOVATIONS TO BIG SPRING HIGH SCHOOL

A. ADDRESS WATERPROOFING ISSUES ON THE ROOF

· RENOVATIONS TO BIG SERING HIGH SCHOOL.	1DD	
A. REVIEW / UPGRADE EMERGENCY POWER TO PA/INTERCOM SYSTEM	\$40,000	
B. REMEDIATION OF ATHLETIC FIELDS – DRAINAGE & ADDITIONAL TOPSOIL	\$85,000	
C. ROOF REFURBISHMENT (WHITE KNIGHT)	\$949,856	
D. WINDOWS AT COMMONS AREA (MOISTURE IN GLASS)	\$15,000	r
E. SAFETY BARRIERS OUTSIDE COMMONS AREA	\$30,000	
F. AUDITORIUM UPGRADES	\$60,000	
G. ADDITION CONSIDERATIONS:	TBD	7 '
 REFURBISH LOCKER ROOM RESINOUS FLOOR FINISH 		_
2. REPLACE NATATORIUM LIGHTS W/LED'S		
3. PROVIDE INDIVIDUAL TEAM EQUIPMENT STORAGE IN THE UPSTAIRS	EQUIPMENT ROOM ABOVE NATATORIUM	
4. IMPROVE BAND ROOM ACOUSTICS		
5. SOUNDPROOFING OF THE MUSI PRACTICE ROOMS		├
6. CREATE A GUITAR AND KEYBOARD LAB		
7. NATATORIUM LOCKER ROOM FLOORING		
RENOVATIONS TO THE DISTRICT ADMINISTRATION OFFICE	\$35,000	
NERVO ATTIONS TO THE PROTECT TO HELL IS THE HIGH CITY OF THE	Ψ33,000	



Fund Update



Project	Cost
NV Project	9,302,900
MS Partial Roof Replacement	1,400,000
HS White Knight + Engineering	900,000
Track & Field	2,151,501
From 2016 Bond	(806,000)
	\$ 12,948,401



General Fund Balance



General Fund Balance

As of 30 June 2015	Unassigned	Nonspendable	Assigned	Committed	Total
General Fund Balance	3,617,144				3,617,144
Employee Health Insurance		500,000			500,000
PSERS			650,000	554,000	1,204,000
Healthcare			350,000		350,000
Technology			2,300,000		2,300,000
Special Education			250,000		250,000
Student Info Sy/Financial Software			200,000		200,000
AFR Balance at June 30, 2015	\$ 3,617,144	\$ 500,000	\$ 3,750,000	\$ 554,000	\$ 8,421,144
Increase in Fund Balance June 2016	\$ 178,890	\$ 600,000			\$ 778,890
AFR Balance @ June 30, 2016	\$ 3,796,034	\$ 1,100,000	\$ 3,750,000	\$ 554,000	\$ 9,200,034

Note: allowable unassigend fund balance = 8% of 2016-17 =

\$ 3,863,914

Capital Projects (reserve) Fund (32)

Project Status



		Approved		Approved Expensed		В	alance of	
Building	Project		Amount	To Date		Project		Vendor(s)
HS/MS/MR	Perf Contract: CO 2-3 (dectron, security & cams)	\$	568,052	\$	568,053	\$	(1)	Honeywell
OF	OF Pave II - Valley Quarries Bid	\$	317,132	\$	317,132	\$	-	Valley Quarries
HS	HS MR Roof Survey	\$	16,290	\$	16,290	\$	-	Professional Roof Services
MS	MS Roof Survey	\$	14,500	\$	14,500	\$	-	Professional Roof Services
HS	Land Development Engineer - Track	\$	19,650	\$	25,491	\$	(5,841)	E. L. Diffenbaugh Associates
DIST	Pedestrian Safety Improvement	\$	225,000	\$	174,742	\$	50,258	Michael Baker International
HS	Gym Floor Refinish	\$	35,518	\$	32,872	\$	2,646	Miller Flooring Company
TRACK	Track Design & Construction Admin	\$	57,870	\$	72,727	\$	(14,857)	Turf, Track & Court LLC
MS	MS Roof Design Phase I, II & III	\$	53,500	\$	42,300	\$	11,200	Professional Roof Services
MS NV OF	Microwave Upgrade	\$	68,400	\$	62,165	\$	6,235	Henkels & McCoy, Inc.
DAO	UPS Replacement	\$	27,617	\$	22,617	\$	5,000	Dauphin DataCom
HS	High School Network Replacement (Erate Cat 2)	\$	350,000	\$	452,544	\$	(102,544)	Various
HS	HS Pool Boiler Exchange / Refresh	\$	38,633	\$	38,633	\$	-	H.B. McClure Company
MS	MS Roof Monitoring & Inspection	\$	32,000	\$	14,100	\$	17,900	Professional Roof Services
HS	HS Auditorium AV Replace	\$	33,000	\$	22,765	\$	10,235	A/V Solutions LLC
<u> </u>							/40 700)	

(19,768)

Capital Projects (Reserve) Fund (32)

Fund Balance

as of 05 Sept 2017



Big Spring Capital Projects Fund

	Balance at Sept 5, 2017					
Capital Project:	Unu	Unused Funds:				
Pedestrian Safety Improvement	\$	50,258				
MS Roof Design Phase I, II, & III	\$	11,200				
HS Gym Floor Refinish	\$	2,646				
HS Pool Boiler Exchange/Refresh	\$	-				
Microwave Upgrade	\$	6,235				
HS Auditorium AV Replace	\$	10,235				
UPS Replacement	\$	5,000				
HS Network Replacement	\$	-				
MS Roof Monitoring & Inspections	\$	17,900				
	\$	103,474	\$	(103,474)		
Available	\$	5,056,910				

Horst

Pay App				paid - prev	
#		retainage	total paid	retainage	bal of contract
1	\$176,869.50	\$17,686.95	\$159,182.55	\$159,182.55	\$1,769,518.45
2	\$451,462.70	\$45,146.29	\$406,316.41	\$247,133.86	\$1,522,384.59
3	\$906,973.50	\$90,697.39	\$816,276.11	\$409,959.70	\$1,112,424.89
4	\$1,467,982.61	\$146,798.32	\$1,321,184.29	\$504,908.18	\$607,516.71
5	\$1,918,713.72	\$191,871.44	\$1,726,842.28	\$405,657.99	\$201,858.72
6	\$1,918,713.72	\$95,935.68	\$1,822,778.04	\$95,935.76	\$105,922.96
					\$136,993.13
		\$588,136.07		\$1,822,778.04	
				\$136,993.13	balance + retainag
				\$1,959,771.17	total Horst

u	IG	ш	5	٠
			_	

HORST

\$1,928,701.00 contract change 1 \$10,874.56 change 2 \$20,195.61 \$1,959,771.17

Pagoda

Pay App #		retainage	due	paid - prev retainage	bal of contract
1	\$5,820.00	\$582.00	\$5,238.00	\$5,238.00	\$217,562.00
2	\$61,567.00	\$6,156.70	\$55,410.30	\$50,172.30	\$167,389.70
3	\$153,429.60	\$15,342.96	\$138,086.64	\$82,676.34	\$84,713.36
4	\$265,143.94	\$26,514.39	\$238,629.55	\$100,542.91	(\$15,829.55)
5	\$265,143.94	\$13,257.20	\$251,886.74	\$13,257.19	(\$29,086.74)
				\$42,000.00	\$12,913.26 CO1
				\$343.94	\$13,257.20 CO2
		\$61,853.25		\$251,886.74	

\$13,257.20 balance + retainage \$265,143.94 total Pagoda

PAGODA

contract	\$222,800.00
change 1	\$42,000.00
change 2	\$343.94
	\$265,143.94

Project Total \$2,224,915.11

NEWVILLE PROJECTS FUND

\$13,004,518

Bond Amount

Project	Cost
NV Project	9,302,900
MS Partial Roof Replacement	1,400,000
HS White Knight + Engineering	900,000
Track & Field	2,151,501
From 2016 Bond	(806,000)
	\$ 12,948,401

- NV abatement budget was \$77,500 total with another mobilization next summer?
- HS roof project not bid yet?

,			
PROJECT PROJECT	Allocation	SPEND	
Newville Projects	\$9,302,900		
Newville Elem Asbestos Abatement		71,015	
Newville Renovation (Design)		160,403	
MS Gym Floor		<u>80,600</u>	
		312,018	-312,018
MS Partial Roof Replacement	\$1,400,000		
Paid to date	, ,,	1,069,583	
Balance to Pay		307,118	
20.200 00 . 2,		1,376,700	-1,376,700
HS White Knight + Design/Engineering	\$900,000	0	0
ns writte kingitt + Design/Engineering	\$300,000	U	U
Track& Field	\$2,151,501		
paid from Stadium & Track Proj Fund		815,412	
paid from Newville Projects Fund		1,263,415	
Balance to pay		<u>146,088</u>	
		2,224,915	-2,224,915
Transfer from 2016 Bond	-\$806,000		815,412
Total	\$12,948,401		9,906,297
Interest YTD			29,570
Balance Available @ 5 Sept			9,935,867

MR Borrow





MR Proposed Debt Service Proposed Net Outstanding Debt Service


As of July 1, 2017




As of Fiscal Year Ending June 30	1999 (1996 PLGIT Pool) GO. Note	2012 G.O. Bonds	2013 G.O. Bonds	2015 G.O. Bonds	2016 G.O. Bonds	2016A G.O. Bonds	2017 G.O. Bonds	Proposed 2019 G.O. Bonds	Proposed 2020 G.O. Bonds	Total
2018	347,595	715,513	483,411	547,555	1,094,173	80,854	408,870	0	0	3,677,971
2019	0	809,773	0	1,356,927	1,091,836	80,757	486,390	0	0	3,825,683
2020	0	807,322	0	1,357,828	1,093,494	80,660	486,328	454,868	0	4,280,499
2021	0	809,126	0	1,354,548	1,099,061	80,563	486,250	454,731	274,961	4,559,240
2022	0	1,402,678	0	1,855,196	0	80,466	486,163	454,586	274,817	4,553,905
2023	0	3,003,521	0	258,833	0	80,369	486,063	454,435	274,666	4,557,886
2024	0	0	0	273,144	0	3,120,272	485,950	454,272	274,503	4,608,140
2025	0	0	0	2,471,596	0	851,199	560,825	454,098	274,329	4,612,046
2026	0	0	0	0	0	0	3,883,425	453,915	274,145	4,611,485
2027	0	0	0	0	0	0	3,883,175	453,724	273,955	4,610,854
2028	0	0	0	0	0	0	3,880,925	453,524	273,755	4,608,204
2029	0	0	0	0	0	0	1,900,925	1,738,318	968,548	4,607,791
2030	0	0	0	0	0	0	0	2,868,622	1,738,868	4,607,490
2031	0	0	0	0	0	0	0	2,848,979	1,757,418	4,606,397
2032	0	0	0	0	0	0	0	2,832,785	1,775,618	4,608,402
2033	0	0	0	0	0	0	0	1,004,928	523,400	1,528,328
Total	347,595	7,547,933	483,411	9,475,627	4,378,565	4,455,140	17,435,288	15,381,782	8,958,980	68,464,320
Reimb %	23.62%	35.04%	61.77%	12.36%	21.76%	0.00%	0.00%	0.00%	0.00%	
2016-17 CARF	61.59%	61.59%	61.59%	61.59%	61.59%	61.59%	61.59%	61.59%	61.59%	
State Effort	14.55%	21.58%	38.04%	7.61%	13.40%	0.00%	0.00%	0.00%	0.00%	
Local Effort	85.45%	78.42%	61.96%	92.39%	86.60%	100.00%	100.00%	100.00%	100.00%	

MR Project Debt Profile










		2	2018	<u>2019</u>	<u>2020</u>	<u>2021</u>
Debt Increase	\$	15	,2/3	\$147,712	\$454,816	\$278,741
PSERS	\$	284	148	\$406,761	\$135,082	\$148,039
Wages	\$	45	,533	\$505,806	\$519,173	\$561,142
	\$1,	252	954	\$1,060,279	\$1,109,071	\$987,922
			1			


PSERS Projected Annual Increase (new \$\$ reqd)



\$671,939 2.9% increase \$115,288 Assessment increase \$787,227

First Capital Engineering









LERTA?


10-Year LERTA Program



5 -Year LERTA Program




3-Year LERTA Program



SCHOOL SCHOOL SCHOOL STATE OF THE COST MADE AND A STATE OF THE COST MADE A

Alternate 6-year





Director Updates




- a. Pool
- b. NV Floors
- c. MS Roof
- d. Track & Field
- e. Track Bleachers
- f. Dectron Compressor
- g. Fire Alarm Issues

Pool









NV Floor





MS Roof





Track & Field





Bleachers (x2)





Dectron Compressor



Fire Alarm Issues @ OF







Other



