

Newville E.S.		11/6/2017																								
Big Spring M.S.			2017												2018											
STATUS			APR	MAY	JUNE	JULY	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUNE	JULY	AUG	SEPT	OCT	NOV	DEC			
Schematic Design		COMPLETE																								
Design Development		COMPLETE																								
Construction Documents																										
Complete drawings and specifications																										
Complete drawings and specifications																										
Receive all required municipal approvals																										
Final sign-offs of interior rooms layouts																										
Board approval of Plancon part F - 11/20/17																										
Advertisements for Bids (both projects) - 11/27/17																										
Bidding																										
Out to bid - 12/18/17																										
Out to bid - 3/12/17																										
CRA to submit Plancon part F to PDE																										
Plancon part F review with PDE (TBD)																										
Pre-bid conference (TBD)																										
Pre-bid conference (TBD)																										
Receive bids - 1/30/18																										
Receive bids - 4/9/18																										
Board approval of Part F (att. 'C') & Part G - 2/5/18																										
Board approval of Middle School Bids - 4/16/18																										
Notice of Intent to Award is issued - 2/6/18																										
Notice of Intent to Award is issued - 4/17/18																										
Pre-construction conference (TBD)																										
Pre-construction conference (TBD)																										
Construction																										
Notice to Proceed is issued - est. 2/19/18																										
Notice to Proceed is issued - est. 4/30/18																										
Multi-Purpose, Kitchen and Classrooms Additions																										
Existing Building Renovations																										
Emergency Generator Work																										
DAO Drainage Fix																										
Exterior Courtyard Renovations																										
Stadium Site Improvements																										
			APR	MAY	JUNE	JULY	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUNE	JULY	AUG	SEPT	OCT	NOV	DEC			
			2017												2018											