

Activity ID	Resp	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	March 2019							April 2019				May 2019				June 2019				July 2019				August 2019				September 2019				October 2019			
								0	1	7	14	21	28	0	7	14	21	28	0	7	14	21	28	0	7	14	21	28	0	7	14	21	28	0	7	14	21	28	0	7	14	21
Oak Flat ES Renovation PH2								Jul-31-19, Oak Flat ES Renovation PH2																																		
Milestones								Jul-31-19, Milestones																																		
General Project Milestones								Jul-31-19, General Project Milestones																																		
M1000	GC	Notice To Proceed	0	0	Mar-12-19		13	Notice To Proceed																																		
M1010	GC	Student Last Day	0	0		Jun-06-19*	47	◆ Student Last Day																																		
M1020	GC	Project Completion	0	0	Jul-31-19		13	◆ Project Completion																																		
Major Procurement								Jul-01-19, Major Procurement																																		
Doors, Frames & Hardware								Jul-01-19, Doors, Frames & Hardware																																		
MP100	GC	Doors, Frames & Hardware	80	80	Mar-12-19	Jul-01-19	13	Doors, Frames & Hardware																																		
Visual Display								Jul-01-19, Visual Display																																		
MP200	GC	Markerboards & Tackboards	80	80	Mar-12-19	Jul-01-19	16	Markerboards & Tackboards																																		
LGI 132								May-14-19, LGI 132																																		
Project Start Up								▼ Apr-12-19, Project Start Up																																		
P1000	GC	Mobilize Site	3	3	Apr-10-19	Apr-12-19	56	▲ Mobilize Site																																		
Demolition								▼ Apr-22-19, Demolition																																		
D1000	GC	Selective Demo	4	4	Apr-12-19	Apr-17-19	68	▲ Selective Demo																																		
D1020	EC	Electric Demo	2	2	Apr-12-19	Apr-15-19	75	▲ Electric Demo																																		
D1010	GC	Shoring Demo	5	5	Apr-16-19	Apr-22-19	68	▲ Shoring Demo																																		
D1030	PC	Cutting & Patching	2	2	Apr-18-19	Apr-19-19	81	▲ Cutting & Patching																																		
D1040	MC	HVAC Demo	2	2	Apr-18-19	Apr-19-19	76	▲ HVAC Demo																																		
Rough In's & Finishes								May-14-19, Rough In's & Finishes																																		
R1060	EC	Branch Circuits & Wiring	3	3	Apr-16-19	Apr-18-19	75	▲ Branch Circuits & Wiring																																		
R1020	GC	Install HMF's	2	2	Apr-18-19	Apr-19-19	69	▲ Install HMF's																																		
R1070	EC	Install Data Raceways	2	2	Apr-19-19	Apr-22-19	75	▲ Install Data Raceways																																		
R1120	PC	Plumbing R.I.	1	1	Apr-22-19	Apr-22-19	81	▲ Plumbing R.I.																																		
R1140	MC	Piping R.I.	2	2	Apr-22-19	Apr-23-19	76	▲ Piping R.I.																																		
R1010	GC	Install Lintels & Patch CMU Walls	4	4	Apr-23-19	Apr-26-19	68	▲ Install Lintels & Patch CMU Walls																																		
R1150	MC	Install Equipment	2	2	Apr-24-19	Apr-25-19	76	▲ Install Equipment																																		
R1160	MC	Roof work	2	2	Apr-26-19	Apr-29-19	76	▲ Roof work																																		
R1030	GC	Prime & Finish Paint	3	3	Apr-29-19	May-01-19	68	▲ Prime & Finish Paint																																		
R1040	GC	Install Ceiling Grid	2	2	May-02-19	May-03-19	68	▲ Install Ceiling Grid																																		
R1080	EC	Install Lights	1	1	May-06-19	May-06-19	68	▲ Install Lights																																		
R1090	GC	Install Casework	3	3	May-06-19	May-08-19	68	▲ Install Casework																																		
R1050	GC	Drop Tile	2	2	May-07-19	May-08-19	68	▲ Drop Tile																																		
R1100	GC	Patch Flooring & Base	2	2	May-09-19	May-10-19	68	▲ Patch Flooring & Base																																		

█ Actual Work ◆ Milestone
█ Remaining Work ▼ Summary
█ Critical Remaining Work

Activity ID	Resp	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	March 2019							April 2019							May 2019							June 2019							July 2019							August 2019							September 2019							October 2019						
								10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27																						
R1130	PC	Install Plumbing Fixture	1	1	May-09-19	May-09-19	69																																																								
R1170	MC	TAB	1	1	May-09-19	May-09-19	69																																																								
R1110	GC	Final Cleaning	2	2	May-13-19	May-14-19	68																																																								
General Classroom																																																															
Demolition																																																															
D2000	GC	Selective Demo - Visual Display	8	8	Apr-15-19	Apr-24-19	56																																																								
D2020	EC	Demo Smartboard & Projector Receptacles & Classrooms	5	5	Apr-25-19	May-01-19	66																																																								
D2010	GC	Selective Demo - Doors & Frames	5	5	Jul-02-19	Jul-08-19	13																																																								
Rough In's & Finishes																																																															
R2020	GC	Patch & Paint Classroom Walls @ TV's	8	8	Apr-25-19	May-06-19	56																																																								
R2060	EC	Install Electrical Receptacles In Classrooms	8	8	May-07-19	May-16-19	63																																																								
R2070	EC	Install Surface Raceway In Classrooms For Data By Others	6	6	May-07-19	May-14-19	63																																																								
R2080	EC	Install Conduit, Wire, Boxes & Receptacles For Exterior GFI	5	5	May-15-19	May-21-19	63																																																								
R2090	EC	Conduit, Hangers & Wire For Panel NEL RM 136	4	4	Jun-06-19	Jun-11-19	47																																																								
R2100	EC	Distribution Equipment - Panel NEL & Encl. Brkrs	1	1	Jun-12-19	Jun-12-19	47																																																								
R2030	GC	Install Markerboards & Tackboards	8	8	Jul-02-19	Jul-11-19	16																																																								
R2000	GC	Install HMF's	4	4	Jul-09-19	Jul-12-19	13																																																								
R2040	Owner	Install Smart TV - By Owner	8	8	Jul-12-19	Jul-23-19	16																																																								
R2010	GC	Hang & Hardware Doors	10	10	Jul-15-19	Jul-26-19	13																																																								
R2050	GC	Final Clean	2	2	Jul-29-19	Jul-30-19	13																																																								