

Erate Fiber Project Update

- Two separate sub-projects
 - Construction of 9,850 linear feet of fiber between the District Office and Newville Elementary, 7,265' aerial on PP&L Poles with 2,585' underground
 - Communications include Fred Potzer, Borough Manager Newville
 - Construction of 9,750 linear feet of underground fiber between the High School and Oak Flat on high school property, easement with Cumberland Valley Rail Trail, and PennDot Rights-of-Way along Centerville Rd and under Centerville Rd
 - Communications include Wayne Myers, Director of Operations in W. Pennsboro Twp

- District Office to Newville
 - PP&L has until November 1 to make room on their utility poles before our contractor is able to attach fiber
 - Approximately 1600' underground on Shepherd Road will be done during the HS to OF project
 - Project expected to be complete by the end of February
- High School to Oak Flat
 - CVRT easement is agreed and formal approval of the agreement is on the agenda this evening
 - Penn Dot has approved the construction and provided a permit
 - Celerity to begin construction September 14 with duration of 4-6 weeks for completion
 - Not expected to conflict with student outside activities but safety precautions such as construction fencing and filling the trench at the end of the work day will be taken



Carlisle Ave

Carlisle Rd

Griff Ln


Heights Rd

Mt. Rock Rd

Midlane Rd

Central St

Schoolhouse Rd



CELERITY INTEGRATED SERVICES, INC
 3500 AM DRIVE
 QUAKERTOWN, PA 18951
 215-538-1600



OAK FLAT ELEMENTARY SCHOOL
 334 CENTERVILLE ROAD
 NEWVILLE, PA 17241

BIG SPRING SCHOOL DISTRICT FIBER DESIGN

Drawn By	KL	Date	10/21/2019
Rev.		Rev. Date	
Dwg #	SHEET4-LOCATION	Job #	19-3009
Path	m:\operations\open\2019\open\2019		

