

# Capital Project Planning Update

**Buildings and Property Committee Meeting** 


Middle School Auditorium

October 3, 2022



## Agenda

- 1. Summer Projects Update
- 2. Future Capital Project Update





October 3rd - Building and Property Meeting

# Summer 2022 Projects

			Board Approval		Contract		
Project	Building	Vendor	Initial	Vendor	Budget	Amount	SPCC
X-Country Sound System	ATH	A/V Solutions	10/18/2021	10/18/2021	\$ 20,000	\$ 17,436	2201
Planetarium Fix	DAO	Turbo Tek	2/21/2022	3/21/2022	\$ 25,000	\$ 8,575	2204
Generator Project	MS	Lobar Associates	1/10/2022	2/21/2022	\$ 57,000	\$ 57,120	2205
Upgrade Core & Edge Switching and Wifi	IT	CNI/Integra One	2/21/2022	3/7/2022	\$ 330,000	\$ 250,000	2202
Door #10 *	NV	Hershock	1/10/2022	2/21/2022		\$ 5,308	2206
Gym Hallway Door *	NV	KPN/Lobar	1/10/2022	3/7/2022	\$ 60,000	\$ 23,834	* 2206
Gym Divider *	NV		1/10/2022		 		<del>2206</del>

TOTAL \$ 492,000.00 \$ 379,708.88



October 3rd - Building and Property Meeting

### **Capital Project Funds**

\* As of September 29, 2022

**Big Spring Capital Projects Fund** 

**Balance at September 29, 2022** 

\$ 9,090,793

<u>Capital Project:</u>	<u>Comn</u>	nitted/Unused	
NV Gym Hallway Door	\$	23,834	
Upgrade Core & Edge Switching and Wifi	\$	218,933	
	\$	242,767	\$ (242,767)

Available Capital Project Reserve Balance \$ 8,848,027



# Future Capital Project – HYBRID



#### **ESCO – To Be Determined**

- Investment Grade Audit (IGA)
- Energy Savings Focus
- Project Procurement District and Firm selection based on price, service, experience, and references
  - No Change Orders

#### Architect - El

- Feasibility Study
- Focus New Construction / Building Renovations
- Project Procurement Low Bid



## Energy Savings Performance Contract Timeline

- September 23<sup>rd</sup> Mandatory Walk-Through
  - Attended by 3 ESCO's
- October 10<sup>th</sup> Proposals Received
- October 11<sup>th</sup> 13<sup>th</sup> Interviews
- October 17<sup>th</sup> Board Review
- November 14<sup>th</sup> Letter of Agreement (Board of Directors)



## District-Wide Feasibility Study



- Overview of Feasibility Study & Timelines
- Review of Feasibility Study Data Information Gathering Process
- Review of Future Topics: Current Educational Programs
- Logistics & Schedule





# **Project Financing**

**Things to Consider** 

- New Money Amount
- Timing of the Project
- Refinance 2018 Bond
- Interest Rate Market

#### Timeline

- December 5<sup>th</sup> Raymond James and PFM to present
- January 16<sup>th</sup> Board Agenda Item for Bond Parameters
- March through June Bond Issue





