

Sample ID	Sampler	Sample Date	Sample Time	School	Location	Copper Result	Lead Result	Repairs Required
HS-1	J.L.	5/19/2025	0645	High School	Kitchen Prep Sink	0.482	0.00396	N/A
HS-2	J.L.	5/19/2025	0646	High School	Nurse's Sink	0.117	0.00176	N/A
HS-3	J.L.	5/19/2025	0647	High School	Bottle Filling Station (1st Floor, West Wing Restrooms)	0.202	0.000807	N/A
MS-1	J.L.	5/19/2025	0828	Middle School	Kitchen Prep Sink	0.415	0.00197	N/A
MS-2	J.L.	5/19/2025	0830	Middle School	Nurse's Sink	0.397	0.00228	N/A
MS-3	J.L.	5/19/2025	0750	Middle School	Bottle Filling Station (Library Hallway)	0.303	0.00246	N/A
MR-1	J.L.	5/19/2025	0655	Mount Rock	Kitchen Prep Sink	0.329	0.00171	N/A
MR-2	J.L.	5/19/2025	0656	Mount Rock	Nurse's Sink	0.201	No Trace Found	N/A
MR-3	J.L.	5/19/2025	0657	Mount Rock	Bottle Filling Station (Comons by Kitchen)	No Trace Found	No Trace Found	N/A
NV-1	J.L.	5/19/2025	0720	Newville	Kitchen Prep Sink	0.663	No Trace Found	N/A
NV-2	J.L.	5/19/2025	0716	Newville	Nurse's Sink	0.148	No Trace Found	N/A
NV-3	J.L.	5/19/2025	0718	Newville	Bottle Filling Station (1st Floor by Office)	0.714	0.00288	N/A
OF-1	J.L.	5/19/2025	0712	Oak Flat	Kitchen Prep Sink	0.231	0.00342	N/A
OF-2	J.L.	5/19/2025	0710	Oak Flat	Nurse's Sink	0.198	0.00135	N/A
OF-3	J.L.	5/19/2025	0711	Oak Flat	Bottle Filling Station (1st Floor in Gym)	0.163	No Trace Found	N/A
DAO-1	J.L.	5/19/2025	0727	DAO	Bottle Filling Station	0.0773	No Trace Found	N/A
DAO-2	J.L.	5/19/2025	0729	DAO	Kitchen Sink	0.285	0.00377	N/A

Lead result line has been formatted to:

Highlight **Red** if the test results are higher than the **.015 mg/L** the PA DEP set as the standard.

Highlight **Green** if the test results are lower than the **.015 mg/L** the PA DEP set as the standard.

Copper result line has been formatted to:

Highlight **Red** if the test results are higher than the **1.3 mg/L** the PA DEP set as the standard.

Highlight **Green** if the test results are lower than the **1.3 mg/L** the PA DEP set as the standard.